

School Building Committee Meeting Minutes

May 28, 2013 - 7:00 PM Town Hall – 3rd Floor Meeting Room

DRAFT

Committee:

Voting Member	Representing	Present
Ellie Sinkewicz	Building Committee Co-Chair	X
Michelle Smith	Building Committee Co-Chair	
George Comiskey	Citizen	X
Peter Durkee	Highway Surveyor	X
Tillie Evangelista	Planning Board	X
Rob Hoover	School Committee	X
Kerry Stauss	Citizen	X
C. David Surface	Chairman, Board of Selectmen	
Eric Zadina	Citizen	
Jeff Wade	Citizen	X
Non-Voting Members		
Carol Jacobs	Superintendent	X
Michael Farrell	Town Administrator	X
Donna Tanner	Principal, Penn Brook School	
Margaret Maher	Principal, Perley School	X
Joan Liporto	Finance and Operations Director	X
Peter Lucia	Principal, Middle & High School	
	<u> </u>	
Other Attendees:		
Carl Franceschi	DRA	X
Chuck Adam	Municipal Building Consultants	X

1) Public Comment -

• None

2) Approval of minutes:

• May 7, 2013 meeting:

Motion to approve the minutes by Rob, seconded by Kerry

Motion passed unanimously

3) Approval of Invoices:

None

4) <u>Correspondence:</u>

• None

5) Old Business:

- Rob Hoover reiterated his concerns with open list of site questions
- Contractors/Subcontractors Prequalification Update:
 - o Advertisement ran on May 22nd
 - o Distribution of RFO's is through the selectmen's office
 - o Selectmen's office will received the packages on June 12th
 - o MBC will open the packages and distribute to the committee members.
 - o Committee will meet initially around June 18th

6) New Business:

- Construction Documents 90% Update:
 - DRA/MBC reviewing the 90% submission documents and preparing the 90% estimates
 - DRA provided an update on the conversations with the Building Inspector and possible Zoning Board hearing on height restrictions.
- Approval of Requested Survey and Wetland Flagging Services:
 - DRA presented PSS #6 for the expansion of the wetlands survey to adjoining properties as requested by the Conservation Committee.

Motion made by George and seconded by Rob to approve DRA, PSS#6 in the amount of \$8,520.00. All present voted approval.

- Review of meeting with Building Inspector and Fire Chief:
 - DRA felt meeting went very well and no substantial concerns came from the meeting
 - Copies of peer reviews will be forwarded to Inspector and Chief
 - Emergency devices, locations of annunciator panels and hose outlets were identified
 - No follow-up meetings are planned
- Conservation Commission meeting:
 - Meeting scheduled for late May was canceled due to lack of quorum
 - Additional wetland flagging was/is required
 - BSC (peer reviewer for Cons Com) was received
 - June 20th meeting still allows project to proceed on schedule

• Secondary Access Drive:

- DRA presented latest discussions with Conservation Commission relative to the construction of the access drive.
- Discussion on gravel vs. bituminous surface
- Will need to review with Peter Durkee
- Committee has concerns with ongoing maintenance of gravel, width of drive, and increase in surface water calcualtions

• Additional PEER review discussion:

- Mike Farrell soliciting proposals based on scope of work

- Independent Structural Peer Review discussion:
 - MBC presented a proposal from DM Berg Consultants to perform the structural peer review required by the MSBA in the amount of \$3,600.00.
 - Motion by Jeff, seconded by Rob, all present voted approval

7) Next Building Committee Meetings:

- Tuesday June 18, 2013 @ Town Hall 7:00 PM 3rd floor meeting room
- Tuesday July 9, 2013 @ Town Hall 7:00 PM 2nd floor meeting room
- Tuesday July 30, 2013 @ Town Hall 7:00 PM 3rd floor meeting room
- Tuesday August 20, 2013 @ Town Hall 7:00 PM 3rd floor meeting room

Motion to adjourn by Jeff and second by George, all present voted approval