

CONSERVATION COMMISSION
Site Visit
January 7, 2013 at 4:00 PM
TOWN HALL, 41 SOUTH MAIN STREET

In attendance:

Members: Ed Chamberlain (Chair), Doug McIlroy

Staff: Vicki Smith

Others: Alan Wilson, Elaine and Charles Palmer

The area delineated as wetland was observed. Alan Wilson pointed out where the existing septic system is located. The construction of a putting green on top of the system seems to have compromised the proper operation of the septic system and caused it to fail. Mr. Wilson had also marked out where the proposed system would be located. It is further away from the wetland than the current system.

The Commission asked that a construction sequence be provided. (It is attached at the end of these minutes.) Doug inquired about the possibility of locating the leach field behind the house. There are wetlands there as well, so the proposed location is the least impacting location on the lot.

The meeting adjourned at 4:30 PM.

Respectfully Submitted,

Vicki Smith, Scribe

Provided by Alan Wilson:
107 Blueberry Hill Drive
Construction Sequencing:

- empty existing septic tank
- stake out proposed leach field
- install silt fence
- commence earth work
- install proposed leach field, new tank and components
- inspect erosion control devices
- NH DES inspection
- place fill and grade
- seed and stabilize all disturbed areas
- after grass takes root and is stable, remove silt fence per manufacturers direction