

**Town of Millbury
Sewer Commission Meeting**

RECEIVED
TOWN CLERK
12 JUN -6 PM 1:04
MILLBURY, MASS.

May 8, 2012

Present: Sewer Commissioners: Gary Nelson, Happy Erickson, Frank Gagliardi,
DPW Director: Robert McNeil, Operation Manager: Matt Stencel, Secretary: Cindy
Allard AECOM Project Manager: Marie Cannon

The meeting called to order at 6:00 pm

Grafton Street Pumping Station

Marie Cannon in meeting to have Gary sign the request for the current loan, so the rest of the money can be released. Pumping Station schedule attached. Should be started and checked out on/or about June 15, 2012

Bridge replacement

Mass DOT to be replacing West Main Street/Rt 146 Bridge and installing a round about close to Faron Circle from Rt 146. Looking at the GIS the new construction could impact the sewer lines in the West Main St, Elm Court area, contractors for DOT working with the town to see what will be done if an impact it to happen on the sewer pipes.

9 Rayburn Dr

Discussion regarding Ms McCorrison of 9 Rayburn Dr, she was in the office some time ago and stated she turned in her meter deduct form, which the office did not have. Per Commissioners we will invite her to the May 22nd meeting

Invoice signed

Finances

Budgets are about 66% spent, purchased of services are about 50% and Supplies are about 84%. Looks like there will be a surplus at the end of the fiscal year.

Rob also looking into the amount paid to AECOM, as of date we have paid them \$62,000.00 and should have only paid them \$55,000.00.

We have put aside money to replace the manholes in the downtown area and are waiting a list from Jamie Piscitelli.


Minutes

Minutes for the February 14, 2012 meeting, February 28, 2012 meeting, March 13, 2102 meeting and April 3, 2012 meeting, Happy approved minutes as written and 2nd by Frank, All in favor


Meeting Schedule:

Next meeting 5/22, 6/5 & 6/19


Meeting adjourned at 7:25 pm



Gary Nelson



Happy Erickson



Frank Gagliardi

GRAFTON STREET PUMP STATION - SCHEDULE

UPDATED: 5/18/2012

5/17/2012	Erosion Control Installation - Ramco (sub)
5/17/2012	Remove Fence – DPW to salvage gates and some posts
5/21/2012	Excavate/locate FM for insertion valve
5/22/2012	Insertion Valve ^P – Easton Winwater (sub)
5/24/2012	Tree Removal - Northern Tree Svcs (sub) - date TBD
5/29/2012	By-Pass Pumping Installation (Godwin rental) Mid-States to be called for stand-by/pumping
5/30/2012	Start Excavation/Demolition
5/31/2012	Wet Well and valve pit installation ^P
6/1/2012	Wet Well and valve pit installation ^P
6/4/2012	Start Electrical Work - Ewing (Sub)
6/11/2012	Delivery of Emergency Generator ^P - Ewing (Sub)
6/15/2012	Start-up/Check-out

DATE COMPLETED

^P Police Detail to be requested

CURRENT PLAN

TARGET DATE