

Town Clerk

Thursday 6-21-18
6 PM
Town Hall Annex

Attending:
W. Holder
J. Bellucci
T. Thompson

2018 AUG -6 A 9:09

RECEIVED
TOWN CLERK'S OFFICE
PRINCETON, MA

1. Minutes of 4-19-18 accepted as written.
2. GPI Engineering contract for Route 140 Project added \$45,000 cost - asking monies increased number of meetings, prep for right of way meetings, redesign for two driveways, coordination with Mass DOT. *BILL FROM GPI LESS 15,000 IS 30,000*
3. Ask GPI to show extra hours worked beyond contract.
 - a. Contact Shirley Shiver of Mass DOT (compliance officer) about extra hour costs.
4. Discuss whether the town should adopt metal bridge policy - cost is the issue.
 - a. Metal has a 75 year life. Will the state approve the cost of metal bridges?
 - b. Aluminum doesn't rust.
 - c. Bridge near highway barn, which should it be? TBD
5. Bridge near highway barn, preliminary design ongoing.
6. Ball Hill culvert design work in progress.
7. Mirick Road culvert design work in progress.
8. Route 140 project on schedule on right of ways issues.
9. Joe Bellucci informs about WPI application requesting student help with town culvert Inventory.
 - a. If college accepts project cost? \$1000.
 - b. 4-6 months training and outside site collection info.
 - c. Possible 2019 work in fall months.

ACCEPTED
WITH NOTED
CHANGE
8-1-18

Adjourned 6:30 PM

Respectfully submitted,

T. Thompson
T. Thompson