



SECTION A-A  
SCALE: HORIZ. 1" = 10'  
VERT. 1" = 2'

**EROSION AND SEDIMENTATION CONTROL**

- 1.) All perimeter erosion and sedimentation controls must be installed prior to the commencement of earthwork.
- 2.) Accessible reserves of hay bales and stakes are to be maintained on site for routine maintenance and in the event of unanticipated problems requiring emergency response.
- 3.) Hay bales should be installed in accordance with the details provided.
- 4.) No work is to occur on the wetland side of the perimeter erosion and sedimentation controls.
- 5.) No stones, brush, construction debris, litter, or other materials are to be deposited on the wetland side of the erosion and sedimentation controls.
- 6.) All disturbed soils not designated for other surface treatment are to be loamed and seeded immediately following final grading.
- 7.) Appropriate precautions should be taken to prevent the transport of soil offsite from construction equipment.
- 8.) All perimeter erosion and sedimentation controls must be properly maintained and must remain in place until the soils have been stabilized to the satisfaction of the Engineer and the Seabrook Conservation Commission.

PLAN  
SCALE: 1" = 40'

**NOTE:**  
GRAVEL FILL IN AREAS A AND B TO BE REMOVED. PLANT BOTH AREAS WITH SEEDINGS OF TOW BOULDER GRASS AND PLANT WITH SEEDS OF CHAMUNDA FERN AND SENSITIVE FERN FOR GROUND COVER.

PLAT 3, LOTS 20 AND 22

69-56

**SITE PLAN**  
FRANCIS VENDITTI  
OLD FALL RIVER AVENUE  
SEEKONK, MASSACHUSETTS

**CAPUTO AND WICK LTD.**  
1150 PARKWAY ONE  
NORFOLK, MA 01908  
401-434-8880

DATE: 11/13/97  
SHEET: 1 OF 1

EXHIBIT A