

**Meeting Notes**  
**Board of Public Works Commissioners**  
December 5, 2006

Attendees: George Miller, Lissa Ham, Bob Mitchell, Dave Sallett, Craig Wark  
Paul Deschaine

Meeting called to order 7:42 pm

No minutes available to review as John has them and is not in attendance.

**Town Report** –Went over George’s document to prioritize the questions and discuss the answers. We will have one sheet for the report so we will put as many questions that can fit and direct the reader to the web-site for additional information. The reports are due mid-January. David will send the document to us by email.

The mission statement will be the opening paragraph.

1. Why did the town create a PWC for water and sewer.
2. What is the Great Bay .....
3. Will the Estuary Project require....
4. Aren’t septic systems fine.....
5. Can the PWC give us information

**Fire Suppression System – The west side pipes have been installed.** All parties have agreed to the Agreement in concept, however, all easements have not yet been worked out. Until they are worked out, the crossing and east side cannot be completed. Because the winter season is here, the Portsmouth Ave crossing will now be delayed to at least Spring because they’re not allowed to dig up the road after November 1.

Next meeting 2 January 2007 at 7:30 pm.

Motion to adjourn at 9:04 pm.

Respectfully submitted,

Lissa Ham