

SUTTON POLICE DEPARTMENT BUILDING COMMITTEE

Scheduled Meeting held September 11, 2017

Located at Town Hall Meeting Room

PRESENT:, Wendy Mead, Gerry Creiger, Chief Dennis Towle, James Smith, Timothy Harrison

ABSENT: Jesse Limanek, Paul Maynard, Stephen LeClaire, Wayne Junnila

GUESTS: Matt Salad (Tecton Architects), Neil Joyce (CMS), Scott Lubker (CMS)

Meeting called to order at 6:48 pm by Wendy Mead

1. Neil Joyce reported on the timing of the General Contractor bids. He suggested that given the delay in obtaining final approval from the Conservation Commission and Planning Board as well as the fact that there are three sub-bids (for miscellaneous metals and ornamental iron, roofing and HVAC) which are being re-bid due to having come in over budget, it is in the best interest of the project to delay the General Contractor bids for two weeks. After reviewing the dates for the next Conservation Commission and Planning Board meetings, it was decided to delay the G. C. bids three weeks.
2. James Smith made a motion to change the G. C. bid date to Thursday, October 5, 2017, at 2:00 p.m., second by Chief Towle, vote passed 5-0-0.
3. The next regularly scheduled meeting has been changed from Wed., October 4, 2017, to Wed., October 11, 2017 @7:00 pm.
4. Chief Towle made a motion to adjourn @ 6:58, second by James Smith, vote passed 5-0-0.

Respectfully Submitted,

Gerry Creiger,

Clerk