

MEMORANDUM

TO: Jay Reynolds DATE: July 8, 2010

Nathan Poore

FROM: Jonathan Edgerton PROJECT NO.: 11545A

SUBJECT: Slope Stabilization and Infrastructure Review

Shoreline Drive and Bayshore Area to Brown Street Discussion of Tentative Implementation Timeline

As a follow-up to our discussion on July 1st, we have developed the following tentative list of future tasks and timeline associated with implementation of a program of slope stabilization, should the Town elect to proceed along that course.

Council Meeting - Provide Staff with Direction July 2010

Refine Limits of Proposed Mitigation Project August 2010

Initiate Negotiation of Property Rights/Easements August 2010

Develop Prelim. Design and Update Cost Projections October 2010

Finalize Negotiation of Property Rights/Easements October 2010

Submit Permitting Materials (MeDEP and ACOE)

November 2010

Complete Bidding/Construction Documents January 2011

Receipt of MeDEP and ACOE approvals

May 2011

Advertise for Bids May 2011

Receipt of Bids June 2011

Initiate Construction July 2011

Construction Substantially Complete August 2011

Construction Fully Complete September 2011