

**Center for Emergency Services
North Stonington
40 Main St.
North Stonington, Connecticut 06359
860-535-2877
Fire.EMS.comm@nsvfc.org**

**Workshop Notes September 1, 2016
6:00 PM – 7:30 PM**

Location:

Old Town Hall
40 Main St.
North Stonington CT

In Attendance:

Chairman Ryan Burdick, Bob Shabunia
Committee Secretary Kati Murphy

Review of Schematic Design Drawings

A6.0: Does the insulation at the concrete level on the end walls meet code?

A7.1: Install 4 double duplex electric boxes, 4' off of the floor in the bay area, on firewall.
Is there any lint separating device for the gear washer? Is one needed? (P200 does not indicate one has been included.)

A6.1: Replace gooseneck fixtures with LED wall packs.

P001: Symbols in legend do not match symbols on drawings.

P201: What does the symbol at front entrance w/cold water going to it represent?

E101: Why is the lighting in the NW corner office different from the other two offices? Should these all be the same?

Please make the following changes:

Room 124 – increase lighting from A to A1

Room 117 – reduce lighting from A1 to A

Room 115 – increase lighting to A2

Room 101 – at SE door, single switch to control 2 B1 lights over radio console
at NE door, 2 switches to control remaining 2 banks of lights

(E101 cont.)

Are can lights in halls photo cell? Is there low level occupancy lighting in hall? If so, how is it activated?

It was noted that rooms all appear to have motion sensor lighting. Would like manual override switches installed in rooms with motion sensors.

Room 106

What do dimmer switches in meeting room control? All lights? Some lights?

Install additional single door at the NW corner of meeting room.

ST1: Would like one switch installed in stairwell to control lighting there as well as mezzanine lighting.

T101:

Install call box w/connection to dispatch at the Rocky Hollow (front) entrance.

Eliminate card readers.

Replace card readers with digital touchpads and buzzer system at front and rear doors.

Install digital touchpads at SCBA (Rm 129) door and doors at 4 corners of apparatus bays.

Remaining exterior doors install key locks.

In apparatus bay, between rooms 123 and 124, install wall mounted sloped desk w/drawer, approximately 4'x2'.