

SCHULTZ CHANGE ORDER

The hard winter requires us to defer the contract deadline for Sewer Pump Stations 1 and 4. Attached, please find the change order to extend the contract.

Please take a vote.

Change Order No. 3


Project: Pump Station No.1 & No.4 Upgrades	
Owner: Town of Hadley Board of Selectmen	Owner's Contract No.:
Engineer: Tighe & Bond, Inc.	Engineer's Project No.: H1372-2
Contractor: W.M. Schultz Construction	
Contractor's Address: 831 State Route 67, PO Box 2620, Ballston Spa, NY 12020	

The Contract Documents are modified as follows upon execution of this Change Order:

Change in Contract Times:

<p>Original Contract Times: Substantial Completion: January 16, 2015 Ready for Final Payment: February 16, 2015</p> <p>Change in Contract Time from Change Order #2 – Revised to Read Substantial Completion: April 30, 2015 Ready for Final Payment: May 30, 2015</p> <p>Change in Contract Time from this Change Order – Revised to Read Substantial Completion: May 30, 2015 Ready for Final Payment: June 30, 2015</p>	
---	--

RECOMMENDED:

By: 
 Charles N. Tripp, P.E.
 Tighe & Bond, Inc.

Date: 4/10/15

APPROVED:

By: _____
 Gullford B. Mooring, II
 Chair – Hadley Board of
 Selectmen

Date: _____

ACCEPTED:

By: _____
 Edwin A. Shull
 Schultz Construction

Date: _____

**Change Order No. 3
Description and Reason for Change**

See Attached Request for Time Extension Letter from Schultz Construction.

Change Order is valid only for extension of contract duration. No additional compensation will be provided for extension of contract times.



SCHULTZ

April 10, 2015

Mr Charles Tripp P.E.
Tighe & Bond
446 Main Street
Worcester, MA 01608

Re: Town of Hadley Wastewater Pump Stations 1 and 4 Upgrade Project

Dear Mr Tripp,

Due to the harsher than normal winter, the frost in the ground has lasted longer than expected. This condition has delayed the ability of Berkshire Gas to move the gas services to enable the installation of the prefabricated pump station #4. Berkshire Gas is now scheduled for the April 20th to move the gas lines. This will now delay the start of the installation of the Pump Station until the week of the 27th. At this time W.M. Schultz Construction is requesting an extension of substantial completion until May 30, 2015 and final June 30, 2015.

Sincerely,
WM SCHULTZ CONSTRUCTION, INC.

Edwin A Shull
Sr. Project Manager